ROYALTY STATEMENT

Name of the Work : Improvements to Roads Kempegowda Garden and surrounding area in ward no 12 Shettyhalli, Shettyhallisub Division.

Sl No	Particulars	Unit	Quantity	Stone		Sand		Gravel earth
				Constant	Quantity	Constant	Quantity	
1	Providing and Laying Plain cement concrete M10	Cum	39.66	0.84	33.31	0.56	22.21	
2	Providing and laying plain/reinforced cement concrete for side drains using M25	Cum	89.86	0.69	62.00	0.43	38.64	
3	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20	Cum	25.57	0.69	17.64	0.43	11.00	
6	Construction of Granular sub-base	Cum	477.80	1.00	477.80	0	0.00	
7	Wet mix macadam	Cum	445.8	1.32	588.46	0	0.00	-
8	Bituminous Macadam	Cum	96.91	1.41	136.64	0	0.00	
9	Bituminous Concrete	Cum	58.15	1.40	81.41	0	0.00	
	Total				**1397.27**		**71.84**	

Jelly	1397.27	X Rs 126/Cum	176056.04
Sand	71.84	X Rs 138/Cum	9914.54
		Total Rs.	**185970.58**

Assistant Engineer

Assistant Executive Engineer